Job code: 016-17-000007

M. A. R. 57 (Rule 116) **No. B**

Measurement Book

Serial No. .....

Name of Work Providing & fixing of LED Street light in ward no 16 in ..... From ..... To 220975

Name of Contractor or nature of Agency ..... EE Nagar Division

Date of commencement of work ..... M/s Kiran Electricals

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Supply of Solar Wireless Street light controller - Single phase 3kw	Each	20	@	7900.0		158000.00.
	Wiring for lighting/ power circuit using one of FRLS PVC insulated 1100v grade multistrand copper with low conductor resistance Single core wire in open & concealed system of wiring with specified IS-694:1990 & confirming to qtp of group A. (1) 2.5 Sqmm	Result	36	@	20.0		720.00.
	6 Sqmm	per mtr	95	@	63.0		4725.00.
	LED Street light supply of 65 watts LED Streetlight with pressure die cast aluminium housing body with optimal heat sink for better thermal dissipation. Diffuser with injection moulded as is made of Polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs 50000 hrs @ between maintena						

M. A. R. 57 (Rule 116)
Measurement Book

No. B 2209/81

Serial No. .....
Name of Work ..... From..... To.....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	1.5m long m.s bracket ✱ are welded with suitable angle, using 6mm thick m.s sheet, grip bolts ✱ nuts. as required, suitable for 9 45 12 mtr. M.S tubular pole, with necessary two coats of painting with all other accessories.						
	17.4.1) Single bracket 1.5mtr length	Each	2	@	1000.0	2000.00.	
24	Supply ✱ fixing of ... cross arm including all hardwares complete as per the standard technical specification of BES com 2 pin 45 x 45 x 5 mm-510mm	Each	18	@	250.0	4500.00.	
25	supplying ✱ fixing ... including all hardwares etc. complete Standard technical specification of BES com Bge clamp.	Each	18	@	50.0	900.00	as per the

C & C

MEASUREMENT

Date	Full description, etc, of work	Dimensions: Number	Length	Bre	Contents	Reference to last Measurement
1	2	3	4	5	7	8
26.	Scaffleping & stringing of AESR conductor (6/2.59mm Al+1/2.59mm Steel)	partly	200 @	10.0		2000.00
27A	Scaffleping & fixing... including all hardwares, ele., accessories as per the standard technical specification of BEDCOM (11kV pin insulator	Each	10 @	15.0		150.00
27B	No. 8 strain insulator	Each	8 @	10.0		80.00
						1374044.00

Total

Rupees Ac. Pts. 1374044 Only

Vide Cheque No. 1345190 Only

Adjustment of 28554 Only

In Words Thirteen lakh seventy four thousand one hundred ninety only.

1374044

Adjustments details

IT: 13740=00

KST: -

CBF: 1374=50

FSD: -

LC: 13740=00

FINE: -

OTHERS: 28554=00

TOTAL: 1345190=50

Nett: 1345190=50

ACCD SUPD

ARN2

SDME

E.E.(D)

ARN2

SDME